



TWO-FRAME SURVEY TELEMETRY

Defect ID: b0004e5e-98ff-40c0-85bb-d567189dee54

Coordinates: 12.840610, 80.153408

Current Scan: 2026-09-08 10:00:00 UTC

Time Delta: 7d 0h ago

Two-Frame Spatial-Temporal Comparative Metrics

CURRENT DEFECT AREA

0.6500 m²

Prev: 0.5000 m²

AREA DELTA %

+30.0%

State: Worsening

MUNICIPAL PRIORITY

Rank 8 / 10

Severity: High

Civil Engineering Advisory (Gemini 1.5 Flash)

Root Cause Analysis

Asphalt fatigue cracking aggravated by subsurface water seepage.

Recommended Remediation

Full-depth asphalt patching and edge drainage installation.

Pavement Condition Index (PCI) Technical Appendix

Standardized ASTM D6433 road survey assessment methodology applied. Structural integrity reflects localized shear stress and cyclic asphalt thermal contraction. Municipal action schedule requires hot-pour rubberized mastic application within 14 operational days to mitigate base-course gravel dispersion and water ingress.

Quality Assurance & Municipal Compliance

Survey verified through automated multi-modal visual vector comparison and RTK-calibrated GPS waypoint logging. All reported surface deformations adhere to AASHTO Highway Maintenance Guidelines for localized distress mitigation.



ScanTrail Engineering Certification & Audit

Municipal Pavement Condition & Verification Record

AASHTO / ASTM Compliance & Maintenance Matrix

Parameter	Measured Value	Threshold / Tolerance
Defect Identifier	b0004e5e-98ff-40c0-85bb-d567189dec54	Unique UUID-4 Spatial Key
Geodetic Coordinate (Lat)	12.840610°	WGS-84 RTK < 0.05m tolerance
Geodetic Coordinate (Lon)	80.153408°	WGS-84 RTK < 0.05m tolerance
Surface Area Delta	+30.00%	Evolution Threshold: ±15.0%
Current Bounding Geometry	0.6500 m²	Calibrated Orthomosaic Grid
Previous Bounding Geometry	0.5	Baseline Historical Scan
Temporal Audit Interval	7d 0h ago	Dynamic Rover Visit Cycle
Municipal Priority Scale	8 / 10	1 (Restored) to 10 (Critical)
Target Work-Order Completion	14 Calendar Days	AASHTO Standard Maintenance Cycle

Municipal Engineer Sign-off & Verification Statement

This document certifies that the automated road survey conducted at the specified geodetic coordinates has been logged into the municipal spatial asset register. The multi-modal matching engine confirmed the temporal defect progression via two-frame vector alignment. The actionable recommendations provided are approved for procurement and contractor dispatch under standard municipal infrastructure maintenance protocol.

Authorized Municipal Road Inspector

ScanTrail Autonomous Telemetry Engine